


Traffic Free Capel Street



Traffic Free Evenings on Capel Street

17 weekends, Friday, Saturday and Sunday evenings Jun – Oct 2021








Extensive Traffic Management required to provide access for residents

18 TM operatives requires


Not sustainable as a long term option







Consultation


Overall very positive response












■ It didn't affect my experience
■ It significantly improved my experience
■ It slightly improved my experience
■ It slightly worsened my experience



89% of respondents would like to see some or all of Capel Street Traffic Free

Which of the following options would you like to see further devopled for Capel St?




- Not Answered
- Option 1 Maintain the current arrangement (footpath build-outs and continuously open to vehicles)
- Option 2 Traffic-free Capel Street between Parnell Street and the north quays
- Option 3 Traffic-free between Parnell Street and Mary's Abbey on Capel Street
- Option 4 Traffic-free between Parnell Street and Strand Street on Capel Street
- Option 5 Restore the arrangement from prior to May 2021



There are a number of constraints in closing off entirety of Capel Street from Ryder's Row to North Quays:

- Maintaining access for Residents
- Luas junction at Mary's Abbeys
- Width and layout of Strand Street Great and the proposed construction works






Large amount of residents on and immediately adjacent to Capel Street

Differs to other Traffic Free Streets






2 key areas:


- Luas junction at Mary's Abbey/ Abbey Street Upper
- Strand Street Little/ Strand Street Great junction






Current Traffic flows from Mary's Abbey and Abbey St Upper






Proposed Traffic flows



Strand St Little



- Required Stop/Go Shuttle system during Summer 21
- Four TM operatives required to allow
 2 way running





Narrow carriageway (4.1m) coming into blind 90 degree bend








Facilitating 2 way construction traffic on Strand Street Little would not be possible



Strand St Great/Little


- Additional traffic from Liffey Street
- Maintain current east to west arrangement initially and until construction works are complete
- Review and investigate methods to allow future closure across Capel St





Permanent 24/7 closure at Parnell St to remove through traffic





During Delivery/Access hours, access via:


- Little Britain Street
- Mary Street Little
- Abbey Street Upper

Exit via

- Capel Street
- Mary Street
- Strand Street Little

All parking to be removed and converted to loading bays












Current use by mode




Mode	Numbers
Pedestrians	9,600
Cyclists	1,251
Vehicles	8,795




Vehicular Traffic

- Approximately half of Capel Street traffic arrives from Parnell Street
- Other half from network of sides Streets
- Traffic Free evenings showed main alternative route was via Church Street
- Closing of street to traffic has not been trialled during the week or before 6.30pm









18 on street spaces on Capel St to be converted to loading

2,500 multi-storey carpark spaces within 4 minute walk






Disabled Bays

Currently 2 disabled spaces on Capel Street

Spaces to be relocated to Little Britain Street

Potential to add 2 additional Spaces, 1 on Mary St, 1 on Strand Street Great



Loading

Existing carpark spaces to be converted to loading to maximize loading space during 6am to 11am

Loading available post 11am on side streets:

- Little Britain Street
- Mary Street
- Mary's Abbey
- Strand Street Great (new)







Traffic Free Space:

Capel Street – 7,000 m²

Henry St – 5,300 m² Grafton Street – 5,000m²

Potential to create a vibrant, people focused street



Next Steps

February

- Agree layout and design with TII at Luas junction
- Commence temporary footpath buildouts at required locations

March

- Finalise and present report for March Area Committee meeting
 - Options for times to be discussed
- Consultation on proposal until end March
- Commence pre implementation monthly traffic and pedestrian counts

April

- Assess consultation
- Commence civil works (mainly at Luas junction)

May

- May implement proposal (this could be trials of different times)
- Initial street improvements Buff surfacing, planters, seating, street furniture declutter





Thank you

